

construction, the quality of work satisfied the requirements of the construction documents and has been deemed code compliant.

The Project provided a new roof coating for the County Administration Center, including minor repairs to the existing roofing substrate, extending the useful life of the roof by approximately 10 years. During the course of construction, one Change Order totaling \$4,200 was approved for additional repair materials.

The CAC and Probation Building roof recoating work was originally funded in Budget Unit 1736 as a single project. The work was bid three times due to unfavorable first results, which were over budget. Capital Projects Management staff self-performed design and specification services, along with additional product research, to help lower the construction cost. Staff also separated the work on each building into separately bid projects to allow flexibility in awarding the work.

ALTERNATIVES:

The Board could choose not to execute and record the Notice of Completion. This action is not recommended because Cal-Inc. successfully fulfilled the terms of the contract.

OTHER AGENCY INVOLVEMENT:

The Department of Resource Management Building and Safety Division provided building inspection and code compliance services for the Project.

CAO RECOMMENDATION:

APPROVE DEPARTMENTAL RECOMMENDATION